

WISCONSIN RAPIDS ENGINEERING DEPARTMENT  
**CITY STREET PROJECT UPDATES**  
July 21, 2017 Update #13 7/17/17 – 7/21/17



*Watermain installation on 1<sup>st</sup> St North*

**Project Foreman:** John Schuerman  
Cell (715)-213-0377  
Email [JSchuerman@wirapids.org](mailto:JSchuerman@wirapids.org)

**Project Inspector:** Tim Radtke  
Cell (715)-741-2286  
Email [TRadtke@wirapids.org](mailto:TRadtke@wirapids.org)

**Project Coordinator:** Joe Eichsteadt  
(715) 421-8251  
Email [jeichsteadt@wirapids.org](mailto:jeichsteadt@wirapids.org)

### 1. 1st Street N (Poplar St City Limits) Project

Construction of the sanitary main is nearly complete as crews concentrated on the installation of water main this week between Shorewood Terrace north and Strawberry Lane. The intersection at Strawberry lane was down to one lane early in the week for sanitary and water main connections. Sommers completed all the concrete flatwork that was ready and city crews began some landscaping restorative work. Sabel Mechanical began work installing pumps in lift station. We Energy's completed the 8" gas main relocation.

### 8<sup>th</sup> Street & East Grand Avenue Project

Landscaping work at this intersection was completed this week and the grade was prepped for asphalt. Remaining work includes paving the asphalt approaches, traffic signal installation, and striping.

### 2. High Street & STH 34 Intersection Project

Project is complete.

### 3. Washington St ( 8<sup>th</sup> St -12<sup>th</sup> ST) Project

The City will be reconstructing Washington St, between 8<sup>th</sup> St N and 12<sup>th</sup> St N, beginning in early August.

### Looking Ahead for Next Week: 7/24/2017 – 7/28/2017

All remaining utility work should be completed next week between Shorewood Terrace and Strawberry lane. This roadway segment will then be graveled. Remaining utility work consists of a small length of sanitary sewer main from Strawberry Lane to the City limits.

**Impact to Residents:** Vehicular access between Shorewood Terrace and Strawberry lane will continue to be limited one more week while the utility work is completed. Residents should not drive on newly poured driveways until after the wooden barricades are removed by the contractor.

Residents can continue to park on the road in front of their homes during evenings, and weekends but please clear the work zone during the day to allow contractors to complete their construction activities.

The 8th Street/East Grand Ave project is projected to be complete in two weeks. August 5th.