

WISCONSIN RAPIDS ENGINEERING DEPARTMENT  
**CITY STREET PROJECT UPDATES**  
October 27, 2017 Update #27 10/23/17 – 10/27/17

**Project Foreman:** John Schuerman

**Project Inspector:** Tim Radtke  
Cell (715)-741-2286  
Email [TRadtke@wirapids.org](mailto:TRadtke@wirapids.org)

**Project Coordinator:** Nick Dums  
(715) 421-8209  
Email [ndums@wirapids.org](mailto:ndums@wirapids.org)



*Excavation work wrapping up on Washington St.*

**1st Street N (Poplar St - City Limits) Project**

American Asphalt returned Monday and completed the final surface paving. The centerline was striped on Wednesday. The roadway remains closed to through traffic until the installation of guard rail is complete. The city plans to complete the remaining work of grading for the recreational trail and guard rail installation yet later this fall.

**Washington St (8<sup>th</sup> St - 12<sup>th</sup> St) Project**

Most all the underground utility work is now complete on Washington Street. Sommer's construction is back working on sidewalk and driveways from 8<sup>th</sup> to 10<sup>th</sup> Streets. Solarus completed the vault on 11<sup>th</sup> St. and their work is complete.

**Looking Ahead for Next Week**

**1st Street N (Poplar St - City Limits) Project**

Work will resume again the first week in November on the recreational trail.

**Washington St (8<sup>th</sup> St - 12<sup>th</sup> St) Project**

Grading and road base for the remainder of the project should be completed this week. Sommer's construction will continue work on concrete sidewalk and driveways on the first two blocks, (8<sup>th</sup>- 10<sup>th</sup>).

**Impact to Residents:** Washington Street is closed from 8<sup>th</sup> -12<sup>th</sup> Street. Residents will not have access to their driveways as excavation continues for sanitary sewer main and water main along with new service leads. As work progresses, portions of the Street will re-open to residents with gravel base course.