


W I S C O N S I N



**PUBLIC WORKS
DEPARTMENT**

1411 CHASE STREET
WISCONSIN RAPIDS, WI 54495
(715) 421-8218 FAX (715) 421-8281

PHASE 1 12 WORKING DAYS

CLOSURE

Chestnut Street (60' east and west of Lincoln), Lincoln Street (Spruce St. – Witter St. (Intersections open))

WORK COMPLETE

Remove pavement, existing Curb and Gutter, sidewalk, and black dirt within the intersection. Install Sanitary main and Manholes, Storm main, Manholes and Catch basins within the intersection of Lincoln and Chestnut Street. Install Sanitary and Water mains' 100' south and 40' north of Chestnut on Lincoln. Backfill utilities, subgrade and add road base.

PHASE 2 14 WORKING DAYS

CLOSURE

Lincoln Street (40' north of Chestnut – 240' north of Witter Street)

WORK COMPLETE

Remove pavement, existing Curb and Gutter, sidewalk, and black dirt from 40' north of Chestnut Street to 240' north of Witter Street. Sanitary main, manholes and services, Water main, services and hydrants from 40' north of Chestnut Street to 240' north of Witter Street. Storm Manholes and Catch basins at the intersection of D Street and Witter Street. Backfill utilities sub grade and road base from Chestnut to 240' north of Witter Street on Lincoln Street

PHASE 3 11 WORKING DAYS

CLOSURE

Lincoln Street (East Grand Ave – South side of Peach/ Birch Street Intersection)

WORK COMPLETE

Remove pavement, existing Curb and Gutter, sidewalk, and black dirt from East Grand Ave to South side of Peach/Birch intersection. Install Sanitary main, manholes and services in intersection Peach/Birch Street intersection. Install Storm Manholes and Catch basins within the intersection. Backfill utilities sub grade roadway and road base.

PHASE 4 9 WORKING DAYS

CLOSURE

Lincoln Street (240' north of Witter Street – South side of Peach/Birch intersection)

WORK COMPLETE

Remove pavement, existing Curb and Gutter, sidewalk, and black dirt from 240' north of Witter Street to South side of Peach/Birch Street intersection. Install Sanitary main, manholes and services to south side of Peach/Birch Street intersection. Water main, Services and hydrants from 240' north of Witter Street to south side of Peach/Birch Street intersection. Storm Manholes and Catch basins within that area.

Backfill utilities sub grade and road base. Sub grade multi use trail and road base from East Grand Ave – Chestnut Street. Sub grade green space on east side of roadway and backfill.

PHASE 5 18 WORKING DAYS

CLOSURE

Lincoln Street (Chestnut Street – South Dewey Street (Dewey Street and Kwik Trip Driveways to remain open))

WORK COMPLETE

Remove pavement, existing Curb and Gutter, sidewalk, and black dirt from Chestnut Street to South Dewey Street. Install Sanitary main, manholes and services. Storm manholes, storm main, storm services and catch basins. Install water main, services and hydrants. Backfill utilities, sub grade and road base. Grade out multi use trail and sidewalks.

PHASE 6 6 WORKING DAYS

CLOSURE

Lincoln Street (Chestnut Street – South Kwik Trip Entrance)

WORK COMPLETE

Remove pavement, existing Curb and Gutter, sidewalk, and black dirt from South Dewey Street to South Kwik Trip driveway. Install Sanitary main, manholes and service. Storm manholes, storm main and catch basins. Install water main, services and hydrants. Backfill utilities, sub grade and road base. Grade out multi use trail and sidewalks.

TOTAL WORKING DAYS 71 DAYS

	START DATE
PHASE 1	April 1, 2024
PHASE 2	April 22, 2024
PHASE 3	May 15, 2024
PHASE 4	June 5, 2024
PHASE 5	June 24, 2024
PHASE 6	July 25, 2024 underground complete August 8, 2024