

| Activity ID | Activity Name | Original Duration | Start | Finish | Classic WBS Layout | | | | | | | | | | | | | | | | | | | | | | | |
|--|---|-------------------|------------|-----------|---|----|----|----|----|-----------|----|----|----|----|-------------|----|----|----|----|----------------|----|----|----|----|--------------|--|--|--|
| | | | | | June 2019 | | | | | July 2019 | | | | | August 2019 | | | | | September 2019 | | | | | October 2019 | | | |
| | | | | | 26 | 02 | 09 | 16 | 23 | 30 | 07 | 14 | 21 | 28 | 04 | 11 | 18 | 25 | 01 | 08 | 15 | 22 | 29 | 06 | | | | |
| East Grand Avenue, Wisconsin Rapids | | | | | 17-Sep-19, East Grand A | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 1 - STA 51+05 to 65+00 | | | | | 11-Sep-19, Stage 1 - STA 51+05 | | | | | | | | | | | | | | | | | | | | | | | |
| A1650 | Base Aggregate 3/4" | 2 | 28-May-19 | 29-May-19 | █ Base Aggregate 3/4" | | | | | | | | | | | | | | | | | | | | | | | |
| A1020 | Storm Sewer | 1 | 28-May-19 | 28-May-19 | █ Storm Sewer | | | | | | | | | | | | | | | | | | | | | | | |
| A1010 | Miscellaneous Removals | 2 | 29-May-19 | 31-May-19 | █ Miscellaneous Removals | | | | | | | | | | | | | | | | | | | | | | | |
| A1040 | Excavation Common | 4 | 29-May-19 | 03-Jun-19 | █ Excavation Common | | | | | | | | | | | | | | | | | | | | | | | |
| A1620 | Base Aggregate 1 1/4" | 4 | 30-May-19 | 04-Jun-19 | █ Base Aggregate 1 1/4" | | | | | | | | | | | | | | | | | | | | | | | |
| A1140 | Pavement Survey | 2 | 04-Jun-19 | 06-Jun-19 | █ Pavement Survey | | | | | | | | | | | | | | | | | | | | | | | |
| A1120 | Concrete Pavement Trimming | 2 | 10-Jun-19* | 12-Jun-19 | █ Concrete Pavement Trimming | | | | | | | | | | | | | | | | | | | | | | | |
| A1070 | Curb & Gutter | 2 | 12-Jun-19 | 14-Jun-19 | █ Curb & Gutter | | | | | | | | | | | | | | | | | | | | | | | |
| A1090 | Concrete Pavement Mainline | 2 | 17-Jun-19 | 18-Jun-19 | █ Concrete Pavement Mainline | | | | | | | | | | | | | | | | | | | | | | | |
| A1130 | Concrete Pavement Cure | 5 | 19-Jun-19 | 23-Jun-19 | █ Concrete Pavement Cure | | | | | | | | | | | | | | | | | | | | | | | |
| A1610 | Electrical Lighting | 10 | 24-Jun-19 | 08-Jul-19 | █ Electrical Lighting | | | | | | | | | | | | | | | | | | | | | | | |
| A1160 | Concrete Pavement Parking Lanes | 4 | 24-Jun-19 | 27-Jun-19 | █ Concrete Pavement Parking Lanes | | | | | | | | | | | | | | | | | | | | | | | |
| A1640 | Concrete Pavement Parking Lane Cure | 3 | 28-Jun-19 | 30-Jun-19 | █ Concrete Pavement Parking Lane Cure | | | | | | | | | | | | | | | | | | | | | | | |
| A1150 | Irrigation | 10 | 29-Jun-19 | 13-Jul-19 | █ Irrigation | | | | | | | | | | | | | | | | | | | | | | | |
| A1630 | Base Aggregate 3/4" | 2 | 01-Jul-19 | 03-Jul-19 | █ Base Aggregate 3/4" | | | | | | | | | | | | | | | | | | | | | | | |
| A1080 | Sidewalk & Driveways | 5 | 03-Jul-19 | 12-Jul-19 | █ Sidewalk & Driveways | | | | | | | | | | | | | | | | | | | | | | | |
| A1540 | Restoration | 3 | 15-Jul-19 | 17-Jul-19 | █ Restoration | | | | | | | | | | | | | | | | | | | | | | | |
| A1550 | Concrete Joint Filling | 4 | 18-Jul-19 | 23-Jul-19 | █ Concrete Joint Filling | | | | | | | | | | | | | | | | | | | | | | | |
| A1600 | Permenant Signs | 4 | 24-Jul-19 | 29-Jul-19 | █ Permenant Signs | | | | | | | | | | | | | | | | | | | | | | | |
| A1110 | Pavement Marking | 3 | 06-Sep-19 | 11-Sep-19 | █ Pavement Marking | | | | | | | | | | | | | | | | | | | | | | | |
| Stage 2B - STA 66+50 to 74+17 | | | | | 17-Sep-19, Stage 2B - S | | | | | | | | | | | | | | | | | | | | | | | |
| A1660 | Traffic Control | 1 | 05-Jun-19* | 06-Jun-19 | █ Traffic Control | | | | | | | | | | | | | | | | | | | | | | | |
| A1680 | Remove Pavement | 3 | 07-Jun-19 | 11-Jun-19 | █ Remove Pavement | | | | | | | | | | | | | | | | | | | | | | | |
| A1670 | Erosion Control | 2 | 07-Jun-19 | 10-Jun-19 | █ Erosion Control | | | | | | | | | | | | | | | | | | | | | | | |
| A1690 | Sanitary Sewer (City) | 12 | 12-Jun-19 | 27-Jun-19 | █ Sanitary Sewer (City) | | | | | | | | | | | | | | | | | | | | | | | |
| A1700 | Watermain (City) | 10 | 28-Jun-19 | 15-Jul-19 | █ Watermain (City) | | | | | | | | | | | | | | | | | | | | | | | |
| A1710 | Utility Relocation - Solarus | 5 | 28-Jun-19 | 08-Jul-19 | █ Utility Relocation - Solarus | | | | | | | | | | | | | | | | | | | | | | | |
| A1720 | Utility Relocation - WE Engergies | 5 | 09-Jul-19 | 15-Jul-19 | █ Utility Relocation - WE Engergies | | | | | | | | | | | | | | | | | | | | | | | |
| A1730 | Utility Relocation - Charter Communications | 5 | 15-Jul-19 | 22-Jul-19 | █ Utility Relocation - Charter Communications | | | | | | | | | | | | | | | | | | | | | | | |
| A1740 | Storm Sewer | 12 | 16-Jul-19 | 31-Jul-19 | █ Storm Sewer | | | | | | | | | | | | | | | | | | | | | | | |
| A1750 | Miscellaneous Removals | 2 | 29-Jul-19 | 31-Jul-19 | █ Miscellaneous Removals | | | | | | | | | | | | | | | | | | | | | | | |
| A1760 | Excavation Common | 3 | 01-Aug-19 | 05-Aug-19 | █ Excavation Common | | | | | | | | | | | | | | | | | | | | | | | |
| A1770 | Contaminated Soils | 1 | 03-Aug-19 | 05-Aug-19 | █ Contaminated Soils | | | | | | | | | | | | | | | | | | | | | | | |
| A1790 | Base Aggregate 1 1/4" | 2 | 06-Aug-19 | 08-Aug-19 | █ Base Aggregate 1 1/4" | | | | | | | | | | | | | | | | | | | | | | | |
| A1810 | Concrete Pavement Trimming | 1 | 08-Aug-19 | 09-Aug-19 | █ Concrete Pavement Trimming | | | | | | | | | | | | | | | | | | | | | | | |
| A1820 | Base Aggregate 3/4" | 2 | 08-Aug-19 | 12-Aug-19 | █ Base Aggregate 3/4" | | | | | | | | | | | | | | | | | | | | | | | |
| A1980 | Pavement Survey | 2 | 08-Aug-19 | 10-Aug-19 | █ Pavement Survey | | | | | | | | | | | | | | | | | | | | | | | |

█ Actual Work
█ Remaining Work
█ Critical Remaining Work
◆ Milestone
▶ Summary



Gerke Project #18519
E. Grand Avenue; 3rd Street to 8th Street
S.P. 6999-07-89

