

Activity ID	Activity Name	Original Duration	Start	Finish	Classic WBS Layout																																			
					April 2019				May 2019				June 2019				July 2019				August 2019				September 2019				October 2019				November 2019							
					07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17			
East Grand Avenue, Wisconsin Rapids					28-Oct-19, East Grand Avenue																																			
Stage 1 - STA 51+05 to 65+00					29-Jul-19, Stage 1 - STA 51+05 to 65+00																																			
A1170	Traffic Control	2	08-Apr-19	10-Apr-19	[Green bar]																																			
A1100	Erosion Control	2	10-Apr-19	12-Apr-19	[Green bar]																																			
A1000	Remove Pavement	2	11-Apr-19	15-Apr-19	[Green bar]																																			
A1050	Sanitary Sewer (City)	15	16-Apr-19	06-May-19	[Green bar]																																			
A1060	Watermain (City)	12	07-May-19	22-May-19	[Green bar]																																			
A1150	Utility Relocation - Solarus	5	07-May-19	13-May-19	[Green bar]																																			
A1140	Utility Relocation - WE Energies	5	14-May-19	20-May-19	[Green bar]																																			
A1160	Utility Relocation - Charter Communications	5	21-May-19	28-May-19	[Green bar]																																			
A1020	Storm Sewer	16	23-May-19	14-Jun-19	[Green bar]																																			
A1010	Miscellaneous Removals	2	12-Jun-19	14-Jun-19	[Green bar]																																			
A1040	Excavation Common	4	17-Jun-19	20-Jun-19	[Green bar]																																			
A1030	Contaminated Soils	1	19-Jun-19	20-Jun-19	[Green bar]																																			
A1640	Base Aggregate 3"	1	19-Jun-19	20-Jun-19	[Green bar]																																			
A1620	Base Aggregate 1 1/4"	4	21-Jun-19	26-Jun-19	[Green bar]																																			
A1120	Concrete Pavement Trimming	2	26-Jun-19	28-Jun-19	[Green bar]																																			
A1630	Base Aggregate 3/4"	2	26-Jun-19	28-Jun-19	[Green bar]																																			
A1610	Electrical Lighting	10	28-Jun-19	13-Jul-19	[Green bar]																																			
A1090	Concrete Pavement	2	01-Jul-19	03-Jul-19	[Green bar]																																			
A1130	Concrete Pavement Cure	3	03-Jul-19	09-Jul-19	[Green bar]																																			
A1070	Curb & Gutter	2	10-Jul-19	12-Jul-19	[Green bar]																																			
A1080	Sidewalk & Driveways	5	12-Jul-19	19-Jul-19	[Green bar]																																			
A1550	Concrete Joint Filling	4	12-Jul-19	18-Jul-19	[Green bar]																																			
A1540	Restoration	2	19-Jul-19	23-Jul-19	[Green bar]																																			
A1110	Pavement Marking	2	23-Jul-19	25-Jul-19	[Green bar]																																			
A1600	Permenant Signs	4	23-Jul-19	29-Jul-19	[Green bar]																																			
Stage 2A - Lincoln/East Jackson Intersection					12-Aug-19, Stage 2A - Lincoln/East Jackson Intersection																																			
A1940	Remove Pavement	1	08-Jul-19	09-Jul-19	[Green bar]																																			
A1930	Erosion Control	1	08-Jul-19	09-Jul-19	[Green bar]																																			
A1920	Traffic Control	1	08-Jul-19*	09-Jul-19	[Red bar]																																			
A1950	Sanitary Sewer (City)	2	09-Jul-19	11-Jul-19	[Green bar]																																			
A1960	Watermain (City)	3	11-Jul-19	15-Jul-19	[Green bar]																																			
A2000	Storm Sewer	3	15-Jul-19	18-Jul-19	[Green bar]																																			
A2010	Miscellaneous Removals	1	18-Jul-19	19-Jul-19	[Green bar]																																			
A2020	Excavation Common	2	18-Jul-19	20-Jul-19	[Green bar]																																			
A2050	Base Aggregate 1 1/4"	1	20-Jul-19	22-Jul-19	[Green bar]																																			
A2090	Concrete Pavement	3	22-Jul-19	25-Jul-19	[Green bar]																																			
A2100	Concrete Pavement Cure	5	25-Jul-19	30-Jul-19	[Green bar]																																			
A2110	Curb & Gutter	2	30-Jul-19	01-Aug-19	[Green bar]																																			
A2080	Base Aggregate 3/4"	1	30-Jul-19	31-Jul-19	[Green bar]																																			
A2120	Sidewalk & Driveways	3	01-Aug-19	06-Aug-19	[Green bar]																																			
A2130	Concrete Joint Filling	2	01-Aug-19	03-Aug-19	[Green bar]																																			
A2140	Electrical Lighting	4	01-Aug-19	07-Aug-19	[Green bar]																																			
A2150	Restoration	2	06-Aug-19	08-Aug-19	[Green bar]																																			
A2160	Pavement Marking	2	08-Aug-19	12-Aug-19	[Green bar]																																			
A2170	Permenant Signs	2	08-Aug-19	12-Aug-19	[Green bar]																																			

- █ Actual Work
- █ Remaining Work
- █ Critical Remaining Work
- ◆ Milestone
- Summary



Gerke Project #18519
E. Grand Avenue, 3rd Street to 8th Street
6999-07-89

Activity ID	Activity Name	Original Duration	Start	Finish	Classic WBS Layout																														
					April 2019				May 2019				June 2019				July 2019				August 2019				September 2019				October 2019				November 2019		
					07	14	21	28	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03
Stage 2B - STA 66+50 to 74+17		76	29-Jul-19	28-Oct-19																															
A1660	Traffic Control	1	29-Jul-19	30-Jul-19																															
A1670	Erosion Control	1	30-Jul-19	31-Jul-19																															
A1680	Remove Pavement	2	01-Aug-19	05-Aug-19																															
A1690	Sanitary Sewer (City)	12	05-Aug-19	21-Aug-19																															
A1700	Watermain (City)	10	21-Aug-19	05-Sep-19																															
A1710	Utility Relocation - Solarus	5	21-Aug-19	28-Aug-19																															
A1720	Utility Relocation - WE Energies	5	28-Aug-19	05-Sep-19																															
A1740	Storm Sewer	12	05-Sep-19	23-Sep-19																															
A1730	Utility Relocation - Charter Communications	5	05-Sep-19	11-Sep-19																															
A1750	Miscellaneous Removals	2	19-Sep-19	23-Sep-19																															
A1760	Excavation Common	2	23-Sep-19	25-Sep-19																															
A1770	Contaminated Soils	1	24-Sep-19	25-Sep-19																															
A1790	Base Aggregate 1 1/4"	2	25-Sep-19	30-Sep-19																															
A1810	Concrete Pavement Trimming	1	30-Sep-19	01-Oct-19																															
A1820	Base Aggregate 3/4"	2	30-Sep-19	02-Oct-19																															
A1830	Concrete Pavement	2	01-Oct-19	03-Oct-19																															
A1840	Concrete Pavement Cure	3	03-Oct-19	08-Oct-19																															
A1850	Curb & Gutter	2	08-Oct-19	11-Oct-19																															
A1860	Sidewalk & Driveways	5	11-Oct-19	17-Oct-19																															
A1870	Concrete Joint Filling	3	11-Oct-19	16-Oct-19																															
A1880	Electrical Lighting	5	11-Oct-19	18-Oct-19																															
A1890	Restoration	2	18-Oct-19	22-Oct-19																															
A1900	Pavement Marking	2	22-Oct-19	24-Oct-19																															
A1910	Permenant Signs	4	22-Oct-19	28-Oct-19																															

- Actual Work
- Remaining Work
- Critical Remaining Work
- Milestone
- Summary



Gerke Project #18519
 E. Grand Avenue, 3rd Street to 8th Street
 6999-07-89