

# ENGINEERING DEPARTMENT 444 West Grand Avenue Wisconsin Rapids, WI 54495-2780 Engineering (715) 421-8205 FAX (715) 421-8291

# **ENGINEERING DEPARTMENT Monthly Activity Report**

August 2022

## **Transportation Utility**

 Several calls continue to come in each week with questions on the utility charge and special assessments.

## **Capital Improvement Planning**

 Ongoing meetings are being held every couple weeks to discuss the CIP database and procedures.

## Permits & Degradation

- 41 Permits/Applications (36 in July) for asphalt paving (5), driveway grades/concrete pour inspections (12), storm water (1), excavating (17), Street Privilege (1), storm connection (0), permit parking (3), banner (0), environmental testing well (0), contractor licenses (2)
  - This year 226 permits & licenses
- 238 Diggers Locates for Storm Sewer & Sanitary Sewer (220 in July)
  - 7 Emergency locates
- Degradation fees this year = \$74,890.44
  - This month = \$11,390.40 (3,254.40 in July)

#### Traffic

### • Vision Triangle Complaints

- 4<sup>th</sup> Ave N and W Grand Ave Southbound left review is complete. The westerly most parking stall on the north side of W Grand Ave closest to 4<sup>th</sup> Ave will be removed to allow better visibility and increase the safety of motorists attempting to see traffic coming from the east.
- A vision issue was noted at the SW corner of Peach St and 20<sup>th</sup> St S due to vegetation in the vision triangle. A letter was sent to the property owner on 8/29/22 and the vision triangle was marked.

### • Stop Sign / Yield Sign Requests

- 13<sup>th</sup> St & Peach St 4/22 Review is complete.
- o 2<sup>nd</sup> St S and Davis Ave 4/28/22
- o 11<sup>th</sup> & Apple St, 11<sup>th</sup> & Peach St, 10<sup>th</sup> St & Peach St 5/24/22
  - Review is complete
- o 14<sup>th</sup> Ave N and McKinley St review is complete.

9/2/2022



# ENGINEERING DEPARTMENT 444 West Grand Avenue Wisconsin Rapids, WI 54495-2780 Engineering (715) 421-8205 FAX (715) 421-8291

## ITS Standalone Signal Grant

- One bid was received. Due to the high costs scope modifications are being proposed to continue moving forward with the safety improvement project within the grant amount.
- o The revised plans are out for bids and will be opened August 10<sup>th</sup> at 10AM.

### Signal complaints

- o 8<sup>th</sup> St & Pepper Ave vehicle detection issue on left turn arrow. 5/24/22
  - No equipment defects have been identified. Gridsmart updated the software to fix the problem.
- Lincoln St & Expressway vehicle detection issue on left turn arrow. 5/24/22
  - No equipment defects have been identified. Gridsmart updated the software to fix the problem.
- Nov. 2021 Griffith and 8<sup>th</sup> St queuing. No issues or complaints have been received.
   The improvement installed last fall are working adequately.

# Project Designs/Construction underway:

## **Maintenance Projects**

- Sidewalk Concrete Cutting (Safe Step) Work is complete.
- Sidewalk and Curb & Gutter Maintenance Joslin Concrete will be performing another round of sidewalk replacements yet this fall.

#### 2022 Reconstruction Projects

- Construction for 2022 Projects
  - DOA/Lyon Park Levee Lyon Park work is anticipated to begin in September
- 2022 Contracts
  - Sewer Lining Contract (contract awarded to Visu Sewer) the work is complete;
     however, there are two items that they will come back for:
    - A spot liner on 19<sup>th</sup> St in October
    - A more recent lining need on Chestnut St in September
  - Crushing Contract complete
  - Asphalt Contract –American Asphalt has completed paving work on Smith St, Cherry St, DOA parking lot for the Levee Project, 14<sup>th</sup> Ave S, Kuhn Ave, Rosecrans St, Fremont St and some miscellaneous patch locations.
  - Concrete Contract SD Ellenbecker is currently working in the East Riverview Expressway at Lincoln St. They just completed warranty work from last year's projects and are scheduled for curb and gutter on 9<sup>th</sup> Ave on 9/8.



# ENGINEERING DEPARTMENT 444 West Grand Avenue Wisconsin Rapids, WI 54495-2780 Engineering (715) 421-8205 FAX (715) 421-8291

#### 2023 Reconstruction Projects

- Preliminary Survey for 2023/2024 Projects
  - Oak St (E Jackson St to 16<sup>th</sup> St) 100%
  - Shorewood Terrance (1<sup>st</sup> St N to Termini) 100%
  - Apricot St and Broadway St 100%
  - o 9<sup>th</sup> St S (Peach St to Chestnut St) 40%
  - Lincoln St (Expressway to Peach St) 0% (2024 Project)
- Design for 2023 Projects
  - Oak St (E Jackson St to 16<sup>th</sup> St) 65%
  - o 9<sup>th</sup> St S (Peach St to Chestnut St) 5%
  - Shorewood Terrace (1<sup>st</sup> St N to Termini) 75%
  - Apricot St and Broadway St 85%
  - Lincoln St (Expressway to Peach St) 0% (2024 Project)

## Storm Water Utility

- Soliciting for proposals in August (proposed as a October Public Works Agenda Item) to update the Storm Water Utility database. This work is budgeted in 2022 and is expected to be around \$7500.
- Storm Utility Billing Updates –
- Illicit Discharge and Detection Outfall Testing. We have been unable to secure test kit materials to perform the outfall testing in-house after many months of backorders. We are now looking at labs to perform tests on samples we collect.
- One Mile Cr. Permits are still being reviewed.

## Other Highlights

- Shari Libby is proposed to begin work on 9/6/22 as an engineering technician. Shari has spent the prior 20 years working as an engineering technician in WI.
- Preliminary site reviews were completed for the Dog Park project.
- Downtown River Wall Investigative work. JF Brennan performed a dive inspection along the downtown river wall the week of 8/29/22. A report will be provided in October. Additional efforts are underway to schedule inspections and proposals from building contractors for repairs above the water level.
- Survey and Design are complete for mid-block ped crossing on 32<sup>nd</sup> St. Material is on order so crosswalk pavement marking and ramps can be installed. Work is being scheduled in September.
- W Jackson St Update
  - Stage 1 is being opened on September 2<sup>nd</sup>. The final stage of construction on W Grand Ave between the Expressway and 6<sup>th</sup> Ave begins 9/2/22 with an anticipated completion in late October / early November.

9/2/2022 3