

**WISCONSIN RAPIDS PUBLIC WORKS DIVISION**  
**PUBLIC WORKS PROJECT UPDATES**  
June 6, 2019 Update #11

**Director of Public Works:**

**Joseph Terry**  
Phone (715)-421-8255  
Email [JTerry@wirapids.org](mailto:JTerry@wirapids.org)

**City Engineer:**

**Joe Eichsteadt**  
Phone (715)-421-8251  
Email [Jeichsteadt@wirapids.org](mailto:Jeichsteadt@wirapids.org)



*Pember Construction Co. completed first concrete pour on E Grand Ave.*

**East Grand Avenue (3<sup>rd</sup> St to 8<sup>th</sup> St)**

**Work This Week**

- **Stage 1**
- Gerke completed the installation of road base between 3<sup>rd</sup> St and Lincoln St.
- **Stage 2**
- E Grand Ave was closed between Lincoln St and 8<sup>th</sup> St on June 5<sup>th</sup> to begin pavement removal operations.

**Work Anticipated for remainder of this week and first part of next week**

- **Stage 1**
- Install street lighting conduit and irrigation conduits across side streets prior to paving.
- Chippewa Concrete to begin pouring curb & gutter on Monday, June 10<sup>th</sup> followed by installing the 22 foot wide concrete pavement.
- **Stage 2**
- City of Wisconsin Rapids to begin water main replacement at Lincoln St on June 10<sup>th</sup> around 10 AM.
- **Lincoln St will be closed on Monday, June 10<sup>th</sup> between 10 AM and 4:30 PM due to water main replacement work.**

For more project information, please visit <http://bit.ly/EGrand>

**East Grand Avenue (Bridge to 3<sup>rd</sup> St) AND 2<sup>nd</sup> St S (Birch St to E Grand Ave)**

- Concrete installation is underway with the installation of curb & gutter, concrete pavement, colored concrete crosswalks.
- Electrical utility work is anticipated to continue on Friday, June 7<sup>th</sup> with the installation of concrete bases, conduits, and adjustment of utility boxes.
- **City crews will be removing sidewalk along 2<sup>nd</sup> St and installing road base for pedestrian access. The concrete contractor will begin pouring sidewalk early next week.**

**Aquatics**

- Miron is currently preparing the construction site
- City crews installed the water and sanitary service to the Aquatics Center the week of June 3<sup>rd</sup>.
- Project Milestones include having Substantial Project Completion by May of 2020 with Final Completion by September of 2020.

**East River Bank Phase II**

- Janke General Contractors began work in Mead Rapids View Park on Monday, June 3<sup>rd</sup> with some work in Veterans Park related to the balcony. The parks will remain closed for the duration of the project.

**12<sup>th</sup> St Sidewalk between Huntington Ave and Wood Ave (west side only)**

- City crews began removing topsoil and installing road base this week. The concrete contractor will begin pouring concrete sidewalk next week.

**Looking ahead**

- 7th St (E Grand Ave to Oak St) is anticipated to begin in three weeks
- Sidewalk Maintenance will begin within the next week in the area bounded by 4<sup>th</sup> St S, Dewey St, Lincoln St and E Grand Ave.

**Wilson St – Concrete Pavement Repair \*COMPLETE**

- Wilson St (East Approach at Riverview Expressway) concrete pavement replacement. Wilson St was opened Thursday, May 23<sup>rd</sup>.