

**WISCONSIN RAPIDS PUBLIC WORKS DIVISION**  
**PUBLIC WORKS PROJECT UPDATES**  
July 12th, 2024 Update #13

**City Engineer:**

**Joe Eichsteadt, PE**  
Phone (715) 421-8251  
[Jeichsteadt@wirapids.org](mailto:Jeichsteadt@wirapids.org)

**Assistant City Engineer:**

**Nick Dums, PE**  
Phone (715) 421-8209  
[Ndums@wirapids.org](mailto:Ndums@wirapids.org)

**Public Works Superintendent**

**Paul Vollert**  
Phone (715) 421-8218  
[Pvollert@wirapids.org](mailto:Pvollert@wirapids.org)



Lincoln St

○ **Lincoln Street (Expressway to E Grand Ave)**

Current Phase: Phase 5 – (6/17/24)

Current Closure: From Chestnut St to the north along Lincoln St to E Grand Ave. Local traffic can still access their properties from Chestnut St to just south of Peach St. Access is available to the Rafters parking lot.

From Chestnut St to the south along Lincoln St to Dewey St. Dewey St (east side of Lincoln St) is included with this closure. Dewey St (west of Lincoln St toward the hospital) is not included with this closure.

The next and final phase begins **July 15<sup>th</sup>** between Dewey St and E Riverview Expressway. Kwik Trip's 'entrance only' will be accessible with a detour route posted for Kwik Trip customers to exit Kwik Trip's east entrance at 6th St, then directed north to Chestnut St. Once the underground utility work is complete Kwik Trip's north entrance/exit at Dewey St will be opened temporarily until concrete and paving operations commence

**This Week**

- South of Chestnut – Crews worked on storm sewer.
- North of Witter St – Sidewalk work continued all week. Grading activities began for the recreational trail along the east side of the road.

**Next Week**

- South of Dewey St – Underground utility work begins with sanitary main replacement. Some sub-grading and graveling activity may occur north of Dewey St.
- North of Witter St - The concrete contractor will continue with sidewalk and the recreational trail may be paved between Chestnut St and Peach St.



- **9<sup>th</sup> St S (Chestnut St to Peach St)**  
Project is anticipated to begin on July 29<sup>th</sup> starting at Chestnut St and working north.
- **Concrete Pavement Patching**  
Sawcutting and pavement removals began July 8<sup>th</sup>. As of Thursday, the outside lane patches had been poured between Wilson St and Reddin Road. The area being worked on includes northbound lanes of E Riverview Expy (STH 13/34) between Wilson St and Edgewood Pl.

**For more information please follow these links**

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>