

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
July 19th, 2024 Update #14

City Engineer:

Joe Eichsteadt, PE
Phone (715) 421-8251
Jeichsteadt@wirapids.org

Assistant City Engineer:

Nick Dums, PE
Phone (715) 421-8209
Ndums@wirapids.org

Public Works Superintendent

Paul Vollert
Phone (715) 421-8218
Pvollert@wirapids.org



Paved Trail at Peach & Lincoln Street

○ **Lincoln Street (Expressway to Grand Avenue)**

Current Phase: Phase 5 – (Expressway – Chestnut Street)

Current Closure: From Chestnut Street to the north along Lincoln Street to Grand Avenue. Local traffic can still access their properties from Chestnut Street to just south of Peach Street. **Access is available to the Rafters parking lot.**

From Chestnut Street to the south along Lincoln Street to Riverview Expressway. **Access is still available to Kwik Trip's south driveway off of Riverview Expressway as an entrance only. A detour route is posted for Kwik Trip traffic to exit Kwik Trip's east entrance at 6th Street, north to Chestnut Street.**

This Week

- South of Chestnut – Crews worked on and have nearly completed all underground utility work.
- North of Chestnut – The asphalt recreational trail was paved from Grand Avenue to Chestnut Street. Miscellaneous remaining concrete work was completed at Chestnut Street intersection and to the north along Lincoln Street.

Next Week

- New curb will be poured along Lincoln Street from E. G Street to Chestnut Street.
- City crews will be installing topsoil along Lincoln Street north of Chestnut Street.
- City crews will be fine grading gravel along Lincoln Street (Witter – Grand) in preparation for asphalt paving.
- City crews will finish remaining underground utility work on Lincoln Street near Kwik Trip, including miscellaneous storm sewer work and approximately 1 block of water main.
- City crews will subgrade and gravel Lincoln Street from Dewey Street (East) to Riverview Expressway.
- City crews will begin work on concrete block retaining wall near Kwik Trip.

- **9th St S (Chestnut St to Peach St)**
Project is still anticipated to begin on Monday, July 29th starting at Chestnut Street and working north.
- **Concrete Pavement Patching**
Work will be shifting next week to the inside northbound lane of STH 34/13 from Wilson Street to Edgewood Place as well as the outside southbound lane of STH 34/13 from approximately 200' north of Wilson Street to 200' south of Wilson Street. Work is anticipated to take 2 weeks to complete and open to traffic.

For more information please follow these links

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>