

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
September 11, 2019 Update #19

Director of Public Works:

Joseph Terry
Phone (715)-421-8255
Email JTerry@wirapids.org

City Engineer:

Joe Eichstadt
Phone (715)-421-8251
Email Jeichstadt@wirapids.org



Chase Street, between 18th Ave and 19th Ave

East Grand Avenue (3rd St to 8th St)

3rd St and Lincoln St / E Jackson St is now open to cross-traffic

Work completed since last update:

- Chippewa Concrete finished Stage 1 colored/stamped concrete.
- Current Technologies continued installing Stage 1 light poles.
- Central Staking staked Stage 2 electrical.
- Smith Restoration started prepping Stage 1 topsoil for sod lawn

Anticipated work schedule for next week:

- Gerke to shape and place B.A.D. 1 ¼" for Stage 2 sidewalk and driveways – 9-12 & 9-13
- Current Technologies to install Stage 1 light pole arms & lights – 9-13
- Current Technologies to install Stage 2 conduit, light bases and pull boxes – 9-13 & 9-16
- Chippewa Concrete to form & pour Stage 2 sidewalk and driveways – starting 9-18
- Smith Restoration to place Stage 1 sod lawn and install Type II signs – 9-11 to 9-13
- Brickline to apply Stage 1 pavement markings – week of 9-16
- East Grand Ave between 2ND Street and Lincoln/East Jackson Street is scheduled to be reopened to traffic the week of September 16, weather permitting

For more project information, please visit <http://bit.ly/EGrand>

7th St (E Grand Ave to Oak St)

- Work is now complete with the paving of 7th Street between E. Grand Avenue and Oak Street. With turf restoration also being completed, City crews pulled all inlet protection devices from 7th & Oak Streets as well.

1st & 2nd Streets (E Grand Ave to E. Jackson St)

- Curb patch work along 1st and 2nd Streets between E. Grand Avenue and E. Jackson Street has been completed by Joslin Concrete.
- A majority of the sidewalk and curb ramp work has been completed as well by both Joslin Concrete and Janke Contractors.
- The west-side curb along 1st and 2nd Streets has been staked, strung, and is ready to be poured by Pember Concrete once the weather is more favorable.
- Light bases for the new decorative lighting proposed along Veterans' Park have been staked and are ready to be installed by Current Technologies.

Chase St (17th Ave to 21st Ave)

- City crews installed storm sewer and water main between 17th and 18th Avenue. Sanitary sewer has been stubbed out west of 18th Avenue, but work has been put on hold due to inclement weather. In addition to underground work, gravel has been rough-graded in between 17th and 18th Avenue and the 17th Avenue intersection has been paved and opened up to traffic.

Sidewalk Maintenance – Area between Lincoln St, 4th St, Chestnut St, E Grand Ave

- Joslin Concrete is continuing to work on sidewalk maintenance in the area bounded by 4th St, E Grand Ave, Lincoln St and Chestnut St. Work is being completed intermittently as the contractor is able to schedule portions of work amongst other activities.

Aquatics

Activity from 9-2 through 9-6

Bathhouse

- Unheated floor areas were poured and wet curing is underway
- Plumbing and piping is being installed for the wall cavities

Pool A

- Pool A was wet cured during the week

Pool B

- Pool wall shotcrete and curing is underway on parts of pool B.
- Rebar and wall framing for the rest of pool B is underway.
- Piping from the equipment building to pool B is being installed

Pool C

- Stainless gutter was installed and tested

Equipment Building

- Masonry block installation continues

Sitework

- Topsoil work and grading work continues

STH 54 (CTH W to 26TH STREET-City Limits)

- Due to inclement weather and mechanical problems with some of their equipment, American Pavement Solutions temporarily halted joint sealing work on STH 54. Crews are expected to resume work on STH 54 next week.

East River Bank Phase I

- City crews began installing park furnishings the week of August 19th and grass restoration is nearly complete.

East River Bank Phase II

- Updates for this project are posted on Friday via separate document and can be found here <https://www.wirapids.org/construction-projects.html>.