

**WISCONSIN RAPIDS PUBLIC WORKS DIVISION**  
**PUBLIC WORKS PROJECT UPDATES**  
April 21st, 2021 Update #3

**Director of Public Works:**

**Joseph Terry**  
Phone (715)-421-8255  
Email [JTerry@wirapids.org](mailto:JTerry@wirapids.org)

**City Engineer:**

**Joe Eichsteadt**  
Phone (715)-421-8251  
Email [Jeichsteadt@wirapids.org](mailto:Jeichsteadt@wirapids.org)



*15<sup>th</sup> St N Storm Sewer at Irving*

- **15<sup>th</sup> St N (Apricot St to Norton St)**
  - Last 7 days
    - Crews completed the utility installation between Apricot St and Irving St
    - Underground infrastructure installation in the intersection of 15<sup>th</sup> St and Irving St was completed on 4/20/21
    - Crews have started to grade and place base course between Apricot St and Irving St
    - Asphalt pavement was removed between Irving St and Norton St
  - Next 7 days
    - Sanitary sewer installation begins on 4/21/21 between Irving St and Monroe St.
    - Water main and storm sewer main installation will follow.
- **Jefferson St (25<sup>th</sup> Ave N to east terminus)**
  - Anticipated to begin late April / early May.
- **Grove Ave Utility Extension (Quadplex Project)**
  - Sewer and water service installation began on March 24<sup>th</sup> and was completed on March 29<sup>th</sup>.
  - Main line utilities will be installed on Grove Ave from 21<sup>st</sup> PI S approximately 500' west. Work is scheduled for later in the summer.

**For more information please follow these links**

Construction Schedule - <https://tinyurl.com/3792acfb>

Project Information, plans, street closure notifications - <https://www.wirapids.org/construction-projects.html>