

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
May 09, 2025 Update #3

City Engineer:

Joe Eichsteadt, PE
Phone (715) 421-8251
Jeichsteadt@wirapids.org

Assistant City Engineer:

Nick Dums, PE
Phone (715) 421-8209
Ndums@wirapids.org

Public Works Superintendent

Paul Vollert
Phone (715) 421-8218
Pvollert@wirapids.org



Sewer Installation on Plover St – looking west

- **Plover Street (1st Street N to Apricot St)**
 - Current Closure: 1st St N to 3rd St N including the 3rd St N intersection.
 - This week:
 - Storm sewer was completed at 2nd St this week.
 - Sanitary main was completed up to and including the 3rd St intersection.
 - 1st St N had a layer of asphalt patching installed on Wednesday.
 - Next week:
 - Water main to be worked on between 2nd St and 3rd St on Monday and Tuesday.
 - Storm sewer will be worked on at 3rd St on Wednesday.
 - Grading and installing gravel road base up to 3rd St on Thursday as well as beginning removals of asphalt pavement on the next phase of the project from 3rd St to Apricot St.
- **Dixon Parking Lot**

Final preparations were made for asphalt paving this week. Paving is occurring Friday, 5/9.
- **Sidewalk and Curb & Gutter Maintenance**

Sommers Construction continued with concrete pouring this week for both sidewalk and curb & gutter. Approximately 485 LF of curb and gutter and 5,000 SF of sidewalk has been replaced so far.
- **Sidewalk Cutting (Trip Hazards)**

Safe Step has completed their work in the City.

- **One Mile Creek Dam Repair**
Dam repairs on the One Mile Cr are well underway. Work should be wrapping up next week.



One Mile Creek Dam Repair

For more information please follow these links

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>