

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
April 29th, 2021 Update #4

Director of Public Works:

Joseph Terry
Phone (715)-421-8255
Email JTerry@wirapids.org

City Engineer:

Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org



15th St N Storm Sewer at Irving (looking north)

- **15th St N (Apricot St to Norton St)**
 - Last 7 days
 - Crews installed utilities between Irving St and 100 feet north of Monroe St
 - Asphalt pavement is being removed on 4/29/21 at the intersection of Norton St.
 - Road base will be installed between Irving St and Monroe St on 4/29/21
 - Next 7 days
 - Complete utility installation in the intersection of 15th St and Norton St.
 - Final stretch of grading and road base installation to occur between Monroe and Norton St.
 - Curb and gutter is scheduled the week of May 10th
- **Jefferson St (25th Ave N to east terminus)**
 - Anticipated to begin week of May 10th
- **11th St N – Washington St to Apricot St**
 - Anticipated to begin at the end of May.
- **Grove Ave Utility Extension (Quadplex Project)**
 - Sewer and water service installation began on March 24th and was completed on March 29th.
 - Main line utilities will be installed on Grove Ave from 21st PI S approximately 500' west. Work is scheduled for later in the summer.

For more information please follow these links

Construction Schedule - <https://tinyurl.com/3792acfb>

Project Information, plans, street closure notifications - <https://www.wirapids.org/construction-projects.html>