

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
May 15, 2019 Update #8

Director of Public Works:

Joseph Terry
Phone (715)-421-8255
Email JTerry@wirapids.org

City Engineer:

Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org



City Crews battle groundwater during sanitary lateral replacement

East Grand Avenue (3rd St to Lincoln St) – Stage 1

Work Between May 8th to May 14th

- New sidewalk detour was installed on Thursday May 9th
- Gerke began the storm sewer installation.

Work Anticipated for remainder of this week and first part of next week

- Gerke to continue installing Stage 1 storm sewer
- Current Technologies to remove existing light poles from 3RD to Lincoln

For more project information, please visit <http://bit.ly/EGrand>

East Grand Avenue (Bridge to 3rd St) AND 2nd St S (Birch St to E Grand Ave)

- Pavement was removed and storm sewer catch basins were installed at E Grand/2nd St intersection
- Pedestrian access is still available to reach businesses and navigate the project site.
- A portion of the water main was replaced at the intersection early this week.
- Sanitary lateral replacements began May 15th.
- Underground work is anticipated to be complete May 24th with concrete work following closely.

Wilson St – Concrete Pavement Repair

- Wilson St (East Approach at Riverview Expressway) concrete pavement replacement. Final concrete pours are occurring May 15th along with vehicle detection upgrades from in-pavement sensors to cameras. The concrete will cure over the weekend and is anticipated to be open Monday, May 20th.

Looking ahead

- 7th St (E Grand Ave to Oak St) is anticipated to start early June.
- Sewer & Water Service installation to the aquatics center is scheduled for the last week of May.
- Sidewalk Maintenance will begin within the next two weeks in the area bounded by 4th St S, Dewey St, Lincoln St and E Grand Ave.
- 12th St Sidewalk Replacement (Wood Ave to Huntington Ave) is scheduled to start in June.

2018 projects to be finished in early 2019.

- *East River Bank Project – Phase I (Janke General Contractors continues clean-up work from winter.)*
- *High Street 12th Ave N to 17th Ave N (Miscellaneous sidewalk maintenance at corner lots needs to occur along with punch list items)*
- 10th & 12th St Sidewalk Project: 10th St. (Grove-Wood), Wood Ave (10th-12th) and 12th St (Wood-River Run)