

WISCONSIN RAPIDS PUBLIC WORKS DIVISION

PUBLIC WORKS PROJECT UPDATES

September 10th, 2024 Update #16

City Engineer:

Joe Eichsteadt, PE
Phone (715) 421-8251
Jeichsteadt@wirapids.org

Assistant City Engineer:

Nick Dums, PE
Phone (715) 421-8209
Ndums@wirapids.org

Public Works Superintendent

Paul Vollert
Phone (715) 421-8218
Pvollert@wirapids.org



Pickleball Court Construction at Mead Field

- **Lincoln Street (Expressway to Grand Avenue)**
Approximately 200' of remaining surface course asphalt was paved in the northbound lane of Lincoln Street near Riverview Expressway over the weekend. City crews marked remainder of pavement markings and opened up Lincoln Street to traffic on Monday. City crews will be wrapping up a small amount of ancillary work on Lincoln Street this week.
- **9th Street (Chestnut St to Peach St)**
Underground work on 9th Street project is complete. Sommers Construction has been on site to pour curb and gutter and is now completing concrete flatwork for sidewalk, curb ramps, driveways, and carriage walks. Once concrete work is complete, crews will be on site to topsoil/seed turf areas and pave 9th Street.
- **Wylie Street (8th St to 12th St)**
City crews began last week with removals along Wylie Street, from 10th Street to 12th Street. This week, City crews will be starting underground sewer and water main work between 10th and 12th Street. It is anticipated underground work between 10th Street and 12th Street will take approximately 2 weeks to complete. After underground and gravel installation work in this first section of Wylie Street is complete, City crews will move west to start removals between 8th and 10th Streets.
- **Mead Field Pickleball Courts**
Work at the Mead Field Pickleball Courts has been underway for approximately a month. Pember Companies began with pouring of concrete sidewalk on west side and north side of the courts. The lower layer of asphalt for the courts was then paved by American Asphalt. Last week, American Fence installed the bases and posts for interior fencing, net posts, and north, west, and south sides of the perimeter fencing. The surface course of asphalt is anticipated to be paved within the next week.

For more information please follow these links

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>

Project Updates and Road Closure Notifications can be subscribe to at <https://www.wirapids.org/construction-projects.html>
5-year Public Works Capital Improvement Plan can be accessed at www.wirapids.org/engineering