

WISCONSIN RAPIDS PUBLIC WORKS DIVISION PUBLIC WORKS PROJECT UPDATES

Sept. 23rd, 2021 Update #19

Director of Public Works: Joseph Terry
Phone (715)-421-8255
Email JTerry@wirapids.org

City Engineer: Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org



18th Ave curb and gutter

- **18th Ave S – Russell St to W Grand Ave**

- This week**

- Concrete sidewalk and driveway approach work continued between Essex and W Grand Ave.
 - City crews completed the road base installation between Chase St and Essex St. This stretch is now ready for curb & gutter
 - Crews began work between Clark St and Chase St.

- Next Week**

- Work next week will include sanitary sewer main installation from Chase St toward Clark St.
 - 18th Ave S from Clark St to Chase St will be the last block that will be worked on this construction season. The City's schedule shows underground work being completed in this block by Oct. 15th with concrete and pavement being complete by mid-November.
 - 18th Ave S from Russell St to Clark St will be constructed in the 2022 construction season

- **1st St N – Near Love St**

- This project is a being performed by We Energies as part of infrastructure enhancements for local industries. The anticipated completion date is 10/08/2021. If you have specific questions or concerns about this project please contact Tom Krostag, Sr. Operations Supervisor – Major Projects at WE Energies. 715-421-7268, Thomas.krostag@we-energies.com

- **Rapids East Commerce Center Rail Extension**

- The bid opening is scheduled for October 5th. Interested contractors can obtain bidding documents at <https://www.wirapids.org/engineering-bids--quotes.html>.

- **Sidewalk Maintenance**

- *Sidewalk maintenance work will continue during the month of September*

- **Grove Ave Utility Extension (Quadplex Project)**

- Main line utilities will be installed on Grove Ave from 21st PI S approximately 500' west. Work is scheduled for late fall.

- **Completed Projects**

- 15th St N (Apricot St to Norton St), Jefferson St (25th Ave N to east terminus), Joint Sealing on Plover Road from Washington St to City Limits, Chip Sealing, Curb Maintenance, 8th St Culvert Rehabilitation, 11th St (Washington St to Apricot St)

For more information please follow these links

Construction Schedule, Project Information, plans, street closure notifications -
<https://www.wirapids.org/construction-projects.html>