

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
April 1st, 2021 Update #1

Director of Public Works:

Joseph Terry
Phone (715)-421-8255
Email JTerry@wirapids.org

City Engineer:

Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org



15th St N looking south from Irving St

- **Grove Ave Utility Extension (Quadplex Project)**
 - Sewer and water service installation began on March 24th and was completed on March 29th.
 - Main line utilities will be installed on Grove Ave from 21st PI S approximately 500' west. Work is scheduled for later in the summer.
- **15th St N (Apricot St to Norton St)**
 - City crews began removing asphalt pavement and concrete curb and gutter and sidewalk on March 30th. Removal progress as of Thursday, April 1st, 2021 is from Apricot Street past Irving Street and halfway to Monroe St.
 - Temporary water lines will be run installed and connecting to homes early next week. The freezing temperatures this week restricted the ability to install the temporary lines this week.
 - Underground utility work is expected to begin on Monday, April 5th, 2021.

For more information please follow these links

Construction Schedule - <https://tinyurl.com/3792acfb>

Project Information, plans, street closure notifications - <https://www.wirapids.org/construction-projects.html>