

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
October 8th, 2021 Update #20



Expressway Concrete Repairs

Director of Public Works: Joseph Terry
Phone (715)-421-8255
Email JTerry@wirapids.org

City Engineer: Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org

- **18th Ave S – Russell St to W Grand Ave**

- **This week**

- City Crews began working on the last block of underground work between Russell St and just north of Clark St. Additionally, the stretch between Chase St and Essex St is ready for curb & gutter.
 - Alley resurfacing preparations began this week on the alley north of Alton St between 17th Ave and 18th Ave.

- **Next Week**

- Work next week will include underground utility installation between Russel St and Clark St.
 - Curb and gutter is scheduled for Tuesday, October 12th. If there are rain delays it will be moved to Wednesday, October 13th.

- **Rapids East Commerce Center Rail Extension**

- Bid opening occurred on Tuesday, October 5th
 - Contractor award is pending and construction is expected to begin as soon as possible.

- **Sidewalk Maintenance**

- *Sidewalk maintenance work will begin on Monday in the area by Lincoln St and Dewey St.*

- **Grove Ave Utility Extension (Quadplex Project)**

- Main line utilities will be installed on Grove Ave from 21st PI S approximately 500' west. Work is scheduled for late fall.

- **Completed Projects**

- 15th St N (Apricot St to Norton St), Jefferson St (25th Ave N to east terminus), Joint Sealing on Plover Road from Washington St to City Limits, Chip Sealing, Curb Maintenance, 8th St Culvert Rehabilitation, 11th St (Washington St to Apricot St)

For more information please follow these links

Construction Schedule, Project Information, plans, street closure notifications -
<https://www.wirapids.org/construction-projects.html>