

**WISCONSIN RAPIDS PUBLIC WORKS DIVISION**  
**PUBLIC WORKS PROJECT UPDATES**  
November 15, 2019 Update #22

**Director of Public Works:**

**Joseph Terry**  
Phone (715)-421-8255  
Email [JTerry@wirapids.org](mailto:JTerry@wirapids.org)

**City Engineer:**

**Joe Eichsteadt**  
Phone (715)-421-8251  
Email [Jeichsteadt@wirapids.org](mailto:Jeichsteadt@wirapids.org)



*Chase Street with asphalt binder (looking west)*

**East Grand Avenue (3<sup>rd</sup> St to 8<sup>th</sup> St)**

**East Grand Avenue is open to traffic.**

For more project information, please visit <http://bit.ly/EGrand>

**Chase St (17<sup>th</sup> Ave to 21<sup>st</sup> Ave)**

- Pember Concrete finished work on curb and gutter as well as all the private driveways along Chase Street between 17th Avenue and 20th Avenue.
- American Asphalt was also able to pave the 'binder' (bottom) course of asphalt on Chase Street from 17th Avenue to 20th Avenue.
- Due to inclement weather, however, crews were unable to complete portions of sidewalk between private driveways. These sidewalks will remain closed through the winter and will not be completed until next spring.
- The surface course of asphalt will also be completed next spring during more ideal weather conditions.
- In the meantime, City crews will be backfilling and leveling out topsoil in the terrace areas behind the new curb/gutter so as not to leave any uneven or unsafe areas along Chase Street for the winter.
- All other remaining work will be suspended until next spring.

**Sidewalk Maintenance – Area between Lincoln St, 4<sup>th</sup> St, Chestnut St, E Grand Ave**

- Joslin Concrete is continuing to work on sidewalk maintenance in the area bounded by 4<sup>th</sup> St, E Grand Ave, Lincoln St and Chestnut St. Work is being completed intermittently, as the contractor is able to schedule portions of work amongst other activities.

**Aquatics**

- An October 11th video tour of the project can be viewed on the City's Facebook Page located here <https://www.facebook.com/WRAquatics/videos/476038182981416/>

**East River Bank Phase II**

- Updates for this project are posted on Friday of each week via separate document and can be found here <https://www.wirapids.org/construction-projects.html>.