

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
April 22, 2022 Update #2

City Engineer:

Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org



Cherry St – Storm Sewer Installation

- **Cherry St (Riverview St to 1st St N)**

- Crews are completing the sanitary and storm sewer main installation on Cherry St on April 22.

Next Week

- Crews will work on installing water main and catch basins at the intersections of Cherry/Smith and Cherry/Riverview Dr.

Looking Ahead

- Once Cherry St utilities are in place and road base installation complete, underground work will commence heading south from Cherry St on Smith St.

- **Resurfacing Projects**

- *14th Ave S from Chase St to Alton St*

- Curb maintenance started April 20th and is expected to be complete by Wednesday, April 27th.
- Milling operations are tentatively scheduled for Thursday, April 28th with asphalt paving occurring May 2nd.

- *Kuhn Ave from 8th St S to east City Limits*

- Milling operations are tentatively scheduled for Thursday, April 28th with asphalt paving occurring May 2nd.

- *Rosecrans St from 9th Ave N to east dead end*

- Preparations are being made between April 22nd and May 2nd to prepare for asphalt paving

- **Lyon Park Flood Levee Project**

- Anticipated to start in May

For more information please follow these links

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>