

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
May 2, 2022 Update #3

City Engineer:

Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org



Cherry St

- **Cherry St (Riverview St to 1st St N)**

- Crews completed the underground utility installation on Cherry St last week.

This Week

- Monday, crews are working on removing asphalt and concrete items on Smith St between Spring St and Cherry St.
- Crews will be installing sanitary sewer the remainder of the week.

Looking Ahead

- It is anticipated the following Monday will involve water main installation between Spring St and Cherry St
- Utility installation will then commence to Hemlock St.

- **Resurfacing Projects**

- *14th Ave S from Chase St to Alton St*
 - Curb maintenance and asphalt milling is complete
 - Asphalt paving is scheduled for this week.
- *Kuhn Ave from 8th St S to east City Limits*
 - Asphalt milling is complete
 - Asphalt paving is scheduled for this week.
- *Rosecrans St from 9th Ave N to east dead end*
 - Curb and gutter to be reinstalled this week. Asphalt paving will follow.

- **Lyon Park Flood Levee Project**

- Anticipated to start in May

For more information please follow these links

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>