

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
April 11, 2019 Update #3

Director of Public Works:

Joseph Terry
Phone (715)-421-8255
Email JTerry@wirapids.org

City Engineer:

Joe Eichsteadt
Phone (715)-421-8251
Email Jeichsteadt@wirapids.org



East Grand Avenue (3rd St to 8th St)

- **Due to weather forecasts for later this week, the construction start date was moved to April 15th at 8am.** The first phase of construction on East Grand Ave will be from 2nd St to Lincoln Street / East Jackson Street intersection.
- A Public Information Meeting was held Tuesday, April 2 from 4:30 – 5:30PM at City Hall Council Chambers, 444 W Grand Ave, Wisconsin Rapids.
 - Discussion at the meeting primarily included construction scheduling and access to businesses. Other discussion included sewer & water outages during construction.
 - The latest construction schedules will be posted on the city's website.
 - Property owners should not experience sewer interruptions during the project.
 - Water Service interruptions are being discussed with the water utility and more information will be provided on the next update.
- A Preconstruction Meeting was held at the WI DOT office on Monday, April 8th at 10:00am.
- City staff have made contact with the Post Office about relocating the mailboxes along 4th St and that modification is pending. In addition, the City will be converting 4th St from a one-way to two-way street as soon as the roadway is closed.

1st week of Construction – April 15th to 19th

- Rent-A-Flash scheduled to close East Grand Ave from 2nd St to Lincoln Street / East Jackson Street intersection on Monday
- Central State Sawing to complete saw cuts Monday and Tuesday
- Antigo Construction to break concrete pavement starting Monday
- Gerke Excavating to start Stage 1 removals Tuesday
- Smith Restoration to install initial erosion control items Monday
- City of Wisconsin Rapids scheduled to start water and sanitary sewer replacements Thursday

For more project information, please visit <http://bit.ly/EGrand>

2018 projects to be finished in early 2019.

- *Wisconsin River Green Space and Recreation Project*
- *High Street 12th Ave N to 17th Ave N*
- *10th & 12th St Sidewalk Project: 10th St. (Grove-Wood), Wood Ave (10th-12th) and 12th St (Wood-River Run)*