WISCONSIN RAPIDS PUBLIC WORKS DIVISION PUBLIC WORKS PROJECT UPDATES

April 26th, 2024 Update #4

City Engineer:

Joe Eichsteadt, PE Phone (715) 421-8251 Jeichsteadt@wirapids.org

Assistant City Engineer:

Nick Dums, PE Phone (715) 421-8209 Ndums@wirapids.org

Public Works Superintendent

Paul Vollert
Phone (715) 421-8218
Pvollert@wirapids.org



Lincoln Street at D Street

Lincoln Street (Expressway to E Grand Ave)

Current Phase: Phase 2 – (4/18/24 to 5/10/24)

Current Closure: Intersection at Chestnut St and north along Lincoln St to Witter Street. D Street is

still accessible to residents.

Proposed Closure: Monday, April 29th, Closure will extend thru Witter St to a point approximately

300' north of Witter St. Local traffic will be able to enter from the north at Peach St and from the south at Chestnut St. D St property owners are now able to access D

St again from Chestnut St.

This Week

• Water main, storm sewer and sanitary sewer work completed on Lincoln St between D Street and Witter St. Road base was installed through D Street.

Next Week

• Water main, sanitary sewer, and storm sewer work will continue from Witter St to the north.

Project Phasing Map

https://www.wirapids.org/uploads/1/0/3/3/103347874/construction_schedule_03262024.pdf

Oak St cul-de-sac east of 20th St S

Curb and gutter was poured on Monday, April 22nd.

Sidewalk Maintenance

Restoration of the sidewalk maintenance work began this week and is expected to continue over the next two weeks.

Curb Maintenance

All curb maintenance patches have been poured and restoration activities will continue over the next few weeks.



2024 Curb Maintenance Area



2024 Sidewalk Maintenance Area

For more information please follow these links

Project Information, plans, schedule, street closure notifications - https://www.wirapids.org/construction-projects.html