

WISCONSIN RAPIDS PUBLIC WORKS DIVISION
PUBLIC WORKS PROJECT UPDATES
May 11, 2022 Update #4

City Engineer:

Joe Eichsteadt
Phone (715)-421-8251
Jeichsteadt@wirapids.org



Smith St Water Main

- **Cherry St (Riverview St to 1st St N)**
 - Crews have road base installed and preparations are being made for curb and gutter installation which is expected to begin Monday, May 16th.
 - After the curb and gutter installation work will begin on driveway installation and topsoil placement, followed by asphalt paving.

- **Smith St (Railroad St to Riverview Dr)**

Last week

 - Crews removed asphalt and concrete items and completed sanitary sewer and water main installation between Spring St and Cherry St. Also road base has been installed on Smith St between Spring St and Cherry St.

This week

 - Utility installation is occurring at the intersection of Spring St and Smith St.

Looking Ahead

 - Next week utility installation will commence down Smith St between Spring St and Hemlock St.

- **Resurfacing Projects**
 - 14th Ave S from Chase St to Alton St – Work is complete
 - Kuhn Ave from 8th St S to east City Limits - Work is complete
 - Rosecrans St from 9th Ave N to east dead end
 - Asphalt Paving is scheduled for either late May 11th or May 12th.

- **Lyon Park Flood Levee Project**
 - Anticipated to start date is 5/11/2022 at the DOT building to install concrete levee walls, storm sewer and begin earthen levee construction.

For more information please follow these links

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>