

**WISCONSIN RAPIDS PUBLIC WORKS DIVISION**  
**PUBLIC WORKS PROJECT UPDATES**  
May 19, 2022 Update #5

City Engineer:

**Joe Eichsteadt**  
Phone (715)-421-8251  
[Jeichsteadt@wirapids.org](mailto:Jeichsteadt@wirapids.org)



*Smith St Storm and Sanitary*

- **Cherry St (Riverview St to 1<sup>st</sup> St N)**
  - Curb and gutter installation occurred Monday, May 16<sup>th</sup>.
  - After the curb and gutter installation work will begin on driveway installation and topsoil placement, followed by asphalt paving.
  
- **Smith St (Railroad St to Riverview Dr)**

Last week

  - Utility installation was completed at the intersection of Spring St and Smith St.

This week

  - Utility installation commenced along Smith St between Spring St and Hemlock St.

Looking Ahead

  - Next week utility installation will commence down Smith St between Spring St and Hemlock St.
  
- **Lyon Park Flood Levee Project**
  - Work began on 5/11/2022.
  - Concrete pouring was complete on May 17<sup>th</sup>. Storm piping and inlet structures have been installed.
  - Outfall piping installation and backfilling of wall structures to occur yet this week.
  - Levee earthwork is expected to begin early next week along with final restoration work.
  - Project work around the DOT building will be complete within the next two weeks. Levee work will proceed further north in Lyon Park later in the construction season.
  
- **West Jackson St (W Riverview Expressway to Jackson St Bridge)**
  - Work between 6<sup>th</sup> Ave and the Jackson St Bridge is anticipated to begin in early June.
  
- **Completed Work**
  - 14<sup>th</sup> Ave S from Chase St to Alton St – Work is complete
  - Kuhn Ave from 8<sup>th</sup> St S to east City Limits - Work is complete
  - Rosecrans St from 9<sup>th</sup> Ave N to east dead end – Work is complete

**For more information please follow these links**

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>