

**WISCONSIN RAPIDS PUBLIC WORKS DIVISION**  
**PUBLIC WORKS PROJECT UPDATES**  
**May 20th, 2024 Update #7**

**City Engineer:**

Joe Eichsteadt, PE  
Phone (715) 421-8251  
[Jeichsteadt@wirapids.org](mailto:Jeichsteadt@wirapids.org)

**Assistant City Engineer:**

Nick Dums, PE  
Phone (715) 421-8209  
[Ndums@wirapids.org](mailto:Ndums@wirapids.org)

**Public Works Superintendent**

Paul Vollert  
Phone (715) 421-8218  
[Pvollert@wirapids.org](mailto:Pvollert@wirapids.org)



Lincoln Street Curb & Gutter

- **Lincoln Street (Expressway to E Grand Ave)**  
Current Phase: Phase 3 & 4 – (5/15/24 to 6/21/24)  
Current Closure: Intersection at Chestnut St and north along Lincoln St to E Grand Ave. Local traffic can still access their properties from Chestnut St to just south of Peach St.  
Proposed Closure: Next closure will be Phase 5 – South of Chestnut St beginning June 24<sup>th</sup>.

**Last Week**

- Crews finished installing utilities and road base in preparation for curb and gutter. The closure was extended with work beginning on Phase 3. Curb stakes were installed on Monday, May 13<sup>th</sup> and final shaping of road based occurred Wednesday and Thursday. Curb and gutter was poured by Sommers Construction on Friday, May 17<sup>th</sup> from Chestnut St to 200 feet north of Witter St.

**This Week**

- Water was shutoff at Peach St and Birch St at 6am Monday, May 20<sup>th</sup> for new water valve installations. Work will also include storm sewer and sanitary sewer replacements the remainder of the week. The majority of the work will be in the Peach St intersection. A tentative schedule is being put in place asphalt paving for later in the week between Chestnut St and Witter St.

**Project Phasing Map**

[https://www.wirapids.org/uploads/1/0/3/3/103347874/construction\\_schedule\\_03262024.pdf](https://www.wirapids.org/uploads/1/0/3/3/103347874/construction_schedule_03262024.pdf)

- **Oak St cul-de-sac east of 20<sup>th</sup> St S**  
Asphalt pavement will be scheduled as soon as possible.
- **Sidewalk Maintenance - complete**

- **Curb Maintenance**  
Restoration activities are nearly complete.



2024 Curb Maintenance Area

- **Curb Maintenance for Street Maintenance**  
Additional curb maintenance is occurring on the chip seal streets this week. The area is south of Chestnut St and east of 16<sup>th</sup> St N.

**For more information please follow these links**

Project Information, plans, schedule, street closure notifications - <https://www.wirapids.org/construction-projects.html>