



SOUTH WOOD COUNTY AIRPORT
 Jeremy Sickler, Airport Manager

April 2022

Airport Development:

Fuel System Construction: A pre-construction meeting was held on April 14 and construction commenced on April 25. Tanks are set, most of the electric service is roughed in, and concrete is poured. The tentative schedule is for completion in mid-June. Delivery of the pump cabinets and electric service meters will be the controlling factor for completion.

Obstruction Removal/Easement Acquisition: MSA real estate staff has been contacting property owners. Properties are analyzed based on the difference between the value of the property before and after the easement acquisition. The majority of the negotiation regarding owner expectations, state requirements, and Airport regulations will take place during this phase.

Fuel Type	Previous month	Current month	This month last year	2022 year to date	2021 year to date	Year over Year
100 LL	1432.87	414.11	1548.48	2700.00	2999.98	90%
Jet A	2339.89	1419.5	3001.06	6031.34	5946.06	101%
TOTAL	3772.76	1833.61	4549.54	8731.34	8946.04	97%

Airport Monthly Revenues:

Sales

Fuel:	\$10756.18
Ramp Fee:	\$1000.00
Lav Fee:	\$150.00
GPU:	\$75.00
Call Out Fee:	\$150.00
Transient Hangar:	\$1800.00
Catering:	\$0

Year over year total fuel gallon sales comparison through April:

2020 - 6704.53 gallons

2019 - 5527.04 gallons

Airport Maintenance Issues

The entry gate at Two Mile and Third street has been out of service. A few repair attempts have been made and a solution is still being sought.

Most of the summer equipment has been prepared for the summer season and winter equipment has been prepared for storage.